

BDCP UPDATE SCVWD

JANUARY 27, 2014



PRESENTATION PURPOSE

SPECIFIC REQUEST FOR A FOCUSED DISCUSSION ON
CONSERVATION MEASURE 1.

AGENDA


- PROGRAM UPDATE
- OPTIMIZATION
- CM1 MANAGEMENT
- CHALLENGES
- BEST PRACTICE
- DESIGN AND CONSTRUCTION ENTERPRISE

C. GARDNER

PROGRAM UPDATE

PROJECT MAJOR MILESTONES

JANUARY 16, 2014




BUDGET UPDATE

Commitments by Project	
DHCCP	176,987,093
BDCP	35,045,466
Total Committed by Project	212,032,559

Commitments by Funding Phase				
Phase	Original Amount of Phase	Current Amount of Phase	Amount Committed	Remaining to Commit
Original Budget	139,649,000	139,649,000	139,649,000	-
Admin Phase	12,165,353	8,901,920	8,901,920	-
Public Phase - Milestone 2	5,481,600	44,161,146	44,161,146	-
Final Phase - Milestone 3	22,029,954	22,029,954	2,626,006	19,403,948
Engineering	48,653,562	24,906,980	16,694,487	8,212,493
Contingency	11,669,531	-	-	-
Total Committed by Phase	239,649,000	239,649,000	212,032,559	27,616,441

Projected Incurred Costs Through Oct 2014- No Change in Current Level of Effort

Current Staffing Maintained



Env. Budget	\$214,742,020
Oct 2014	\$218,173,827
Remaining Env.	\$ -3,431,807

Eng. Budget	\$24,906,980
Oct 2014	\$20,856,235
Remaining Eng.	\$ 4,050,745

	31-Dec-13	31-Mar-14	30-Jun-14	30-Sep-14	31-Oct-14
Engineering	16,198,397	17,787,120	19,188,094	20,451,747	20,856,235
Environmental	189,647,013	198,289,389	206,911,980	215,699,223	218,173,827

OPTIMIZATION



OPTIMIZATION - BACKGROUND

OPTIMIZATION EFFORT AROSE FROM

- NEED TO REDUCE IMPACTS TO DELTA LANDOWNERS
- NEED TO REDUCE IMPACTS TO STONE LAKES WILDLIFE REFUGE
- NEED TO FIND BETTER USE FOR REUSABLE TUNNEL MATERIAL


PROCESS

- MET WITH LANDOWNERS DIRECTLY IMPACTED BY THE FACILITY
- STARTED IN THE NORTH AND WORKED SOUTH
- RECEIVED LANDOWNER RECOMMENDATIONS FOR BETTER SITES
- MANY SECONDARY BENEFITS TO CHANGING ALIGNMENT

OPTIMIZATION - RESULTS

NEW OPTIMIZED ALIGNMENT

- USES PUBLIC LAND FIRST
- BETTER INTEGRATES CONSTRUCTION WITH RESTORATION
- DOES NOT CHANGE WATER OPERATIONS OR IMPACTS TO COVERED FISH





REUSABLE TUNNEL MATERIAL (RTM)

DEFINED

- TUNNEL BORING MACHINES (TBM) WILL FOLLOW STATE OF THE ART PROCESSES FOR EXCAVATING THE TUNNELS TO BE CONSTRUCTED AS PART OF THE BDCP WATER CONVEYANCE FACILITIES
- EXCAVATED SOIL IS MIXED WITH NON-TOXIC, BIODEGRADABLE CONDITIONERS TO CREATE A TOOTHPASTE-LIKE MATERIAL COMMONLY KNOWN IN THE TUNNELING INDUSTRY AS "TUNNEL MUCK"
- TUNNEL MUCK WILL BE TRANSPORTED TO THE SURFACE WHERE PHYSICAL AND CHEMICAL TESTS WILL BE PERFORMED TO CONFIRM SUITABILITY FOR BENEFICIAL REUSE

REUSABLE TUNNEL MATERIAL (RTM)

POTENTIAL FOR USE IN BDCP

- ANTICIPATED THAT OVER 99% OF THE TUNNEL MUCK WILL BE CLASSIFIED AS "REUSABLE TUNNEL MATERIAL"
- MAY BE SUITABLE FOR USE IN LEVEE STRENGTHENING, TIDAL MARSH RESTORATION, FLOOD CONTROL, OR TO RAISE ROADWAYS IN THE DELTA
- RTM FROM THE SFPUC BAY TUNNEL PROJECT WAS USED BY THE USFWS AT BAIR ISLAND TIDAL MARSH RESTORATION PROJECT
- EXPECTED 25 MILLION CUBIC YARDS OF AVAILABLE RTM



Table 8-5. Cost Estimate for Water Facility Construction

Conservation Measure Cost Items	Average Annual Expenditure by Plan Implementation Period (Millions)			50-Yr Permit Term Total Expenditure (Millions)
	Near Term (Yrs 1-10)	Early Long-Term (Yrs 11-15)	Late Long-Term (Yrs 16-50)	
Capital Costs				
Land Acquisition				
Surface footprint, staging, borrow sites	\$8.6	\$0.0	\$0.0	\$85.5
Subsurface easements	\$0.4	\$0.0	\$0.0	\$4.3
Mineral rights and gas well relocation	\$3.2	\$0.0	\$0.0	\$32.3
Due diligence & transaction costs	\$1.2	\$0.0	\$0.0	\$12.2
Subtotal	\$13.4	\$0.0	\$0.0	\$134.3
Contingency (20%)	\$2.7	\$0.0	\$0.0	\$26.9
Total Land Acquisition	\$16.1	\$0.0	\$0.0	\$161.2
Construction				
River intake #2 with pumping plant	\$34.9	\$0.0	\$0.0	\$348.8
River intake #3 with pumping plant	\$27.1	\$0.0	\$0.0	\$270.7
River intake #5 with pumping plant	\$30.3	\$0.0	\$0.0	\$303.2
Intermediate forebay & flow control structures	\$7.1	\$0.0	\$0.0	\$70.9
Byron Tract Forebay & flow control structures	\$61.9	\$0.0	\$0.0	\$619.4
North tunnels & shafts	\$101.8	\$0.0	\$0.0	\$1,017.9
Main tunnels & shafts	\$622.0	\$0.0	\$0.0	\$6,219.6
Access, power delivery & utility relocations	\$31.7	\$0.0	\$0.0	\$316.5
Communications & control	\$2.3	\$0.0	\$0.0	\$23.4
Subtotal	\$919.0	\$0.0	\$0.0	\$9,190.4
Tunneling contingency	\$264.2	\$0.0	\$0.0	\$2,641.7
All other contingency	\$65.8	\$0.0	\$0.0	\$657.7
Construction w/ Contingency Subtotal	\$1,249.0	\$0.0	\$0.0	\$12,489.8
Project management, construction management, and final design	\$192.0	\$0.0	\$0.0	\$1,919.9
Total Construction	\$1,441.0	\$0.0	\$0.0	\$14,409.7
Total Capital	\$1,457.1	\$0.0	\$0.0	\$14,570.9

CM1 MANAGEMENT

"HOPE IS NOT A STRATEGY. WE HAVE TO PLAN."
- DR. JULIE GERBERDING

BENCHMARKING

PROGRAMS VISITED

- BAY TUNNEL PROJECT - SFPUC
- SEATTLE SR99 ALASKAN WAY VIADUCT - WSDOT
- SOUTHERN DELIVERY SYSTEM – COLORADO SPRINGS UTILITIES
- PORT OF MIAMI TUNNEL PROJECT
- CALIFORNIA HIGH SPEED RAIL AUTHORITY
- COMBINED SEWER OUTFLOWS – SEATTLE
- DOWNTOWN SEATTLE TRANSIT TUNNEL
- COMBINED SEWER OUTFLOWS – PORTLAND
- CENTRAL SUBWAY TUNNEL – SAN FRANCISCO
- LAKE MEAD INTAKE #3 – SOUTHERN NEVADA

BENCHMARKING

CASE STUDIES

- CENTRAL ARTERY/TUNNEL PROJECT (AKA “BIG DIG”)
- PANAMA CANAL THIRD LANE LOCKS PROJECT
- BAY BRIDGE SEISMIC SAFETY PROJECT
- CHANNEL TUNNEL

CHALLENGES

"MURPHY WAS AN OPTIMIST."
- O'TOOLE'S LAW

COMMON CHALLENGES FACED

- COST OVERRUNS
- POOR COMMUNICATION
- RISK MANAGEMENT
- CHANGING SPECIFICATIONS



COST CONTAINMENT

- COST ESTIMATE
- DIFFUSION OF RESPONSIBILITY: LACK OF ACCOUNTABILITY OVER LONG TIME PERIODS
- DISREGARDING RISK IN PROJECT PLANNING





COST ESTIMATE

APPROACH

- CLASS 3 ESTIMATE
- CURBING “OPTIMISM BIAS”
- CONTINGENCY VARIANCE
- REFERENCE CLASS FORECASTING
- CHRISTMAS TREE EFFECT

RISK MANAGEMENT

- IDENTIFY
- ASSESS
- ALLOCATE
- RESPOND
- CONTROL
- LESSONS LEARNED
- OCIP



BEST PRACTICE

LESSONS LEARNED

- SINGLE POINT OF ACCOUNTABILITY
- TIMELY DECISION MAKING WITH CLEAR AUTHORITIES
- OPPORTUNITY COST OF TIME
- STAGE GATE REVIEWS
- HIRING CONTRACTORS ON VALUE NOT TOTAL COST
- PROCUREMENT
- TIMELY AND ACCURATE REPORTING
- CONTROL TOWER
- HEAT MAPS



DESIGN AND CONSTRUCTION ENTERPRISE

“THE ACHIEVEMENTS OF AN ORGANIZATION ARE THE RESULTS OF
THE COMBINED EFFORT OF EACH INDIVIDUAL.”
- VINCE LOMBARDI

Program Director

Finance and Accounting

Public Education

Program Manager

Internal Audit

Legal Counsel

Safety and Risk Mgmt.

Secretary to the Committee

Staffing and Admin.

Environment and Planning

Chief Engineer

QA / QC

Program Controls and Contracting

Standards

Performance Management

General Technology

Staffing

Office Management

CEQA/NEPA Permits

RoW, Survey & Mapping

Property Acquisition

Conveyance Mitigation Planning

Tunnels & Shafts

Utilities & Power

Conveyance Mitigation

Engineering

Intakes, Pumping Plants, Pipelines

Forebays

Geotech

Engineering Support

Estimating

Standards

Performance Management

Program Controls

Contracting

Program Director Reports

Program Manager Reports

Technical Leadership

ORGANIZATIONAL STRUCTURE

AN ORGANIZATION DESIGNED FOR SUCCESS

- COST CONTROL
- ACCOUNTABILITY
- EFFECTIVE DECISION MAKING
- GOOD COMMUNITY PARTNER
- REDUCING DESIGN CHANGES
- RISK CONTROL = COST CONTROL
- KPIs ASSIGNED AT ALL CRITICAL PROGRAM AREAS TO FLAG POTENTIAL OVERRUNS
 - PERFORMANCE VS. HEALTH KPIs

DESIGN AND CONSTRUCTION ENTERPRISE

VISION

TO BECOME A MODEL ORGANIZATION FOR THE DELIVERY
OF WATER RELATED MEGAPROJECTS.



DESIGN AND CONSTRUCTION ENTERPRISE

MISSION

TO SAFELY DESIGN AND CONSTRUCT THE CONVEYANCE FACILITY ON TIME, ON BUDGET, AND WITHIN SPECIFICATIONS WHILE PRUDENTLY MANAGING RISK, IN SUPPORT OF THE BDCP.




PROJECTED DESIGN AND CONSTRUCTION PLANNING SCHEDULE



◆ 10/9/14

ROD/NOD (*tentative*)



Legend

Design phase

Construction phase

* Draft work product – for conceptual purpose only

QUESTIONS